VILLAGE OF BROOKLYN HEIGHTS

MINUTES OF A MEETING

BUILDING

The Building Committee meeting of the Village of Brooklyn Heights, Ohio was held on April 18, 2023 at 6:45 p.m. with Mr. Berzins presiding.

Present at roll call:	Council Members: Mayor: Clerk/Treasurer: Law Director:	Berzins, Lasky, Presot, Tommer, Walsh Procuk
	Engineer: Police Chief: Fire Chief: Assistant Fire Chief:	Zoldak
	Service Director: Building Commissioner: Assistant Building Official: Comm. Service Director: Recreation Director: Soccer Commissioner:	Blados
	GUESTS:	Dawn Ellis

The purpose of the Building Committee meeting was to discuss repair of the elevators and Mr. Berzins turned the floor over to Joe Blados:

- He asked Council to refer to the packet and explained the difference between two OLDER quotes from OTIS and Schindler. OTIS was including a mini-split unit with no HVAC workers included and difference in cost is \$53,000. OTIS came in at \$133,000 and Schindler at \$174,691.
- The updated quotes from this year show that OTIS came in at \$148,950 still not including the HVAC. Schindler came in at \$177,415 and they added a quote for the Community Center at \$200,569.
- OTIS has been very responsive for maintenance requests and both the mechanic and office personnel are great to work with.
- Mr. Blados explained the different views of each company regarding an HVAC unit and the
 option of having Lisco install a unit. He will have updated quotes including HVAC options
 for the next meeting.
- OTIS gave a timeline of 4-5 weeks once papers are signed to have the vendor come out, do the power survey and drawings and then 16-18 weeks for the material time. If we approve the work by the end of April, the earliest they could start would be the early part of 2024. If we do sign a contract now, they will honor the price given at this time.
- Mrs. Presot inquired on the length of time to complete the work and Mr. Blados responded that it will probably be 3-4 weeks. In addition, due to the unit being hydraulic, they will work on it intermittently as a filler between other jobs.
- Mayor Procuk stated that we've explored every vendor that we possibly could. There are County ARPA funds left over from the bus purchase and he will discuss using those funds with the County Council President or Representative Parnell Jones if we can submit an

VILLAGE OF BROOKLYN HEIGHTS

MINUTES OF A MEETING

application for those funds to help with the cost of the elevator repairs. He will have that meeting prior to May 5th Council meeting.

- Mr. Blados added that there was a third company that submitted a quote of \$79,000 but it did not include anything in the mechanical room which would have been sub-contracted.
- Another meeting will be scheduled and Mr. Blados will have updated, all-inclusive quotes to present.

There were no further questions and the meeting was adjourned.

Ray Berzins Building Committee Chairman

In the